

MUNICIPAL CORPORATION AMRITSAR

15th Finance Commission Grant for Ambient Air Quality Improvement
(Year 2020-21)

Grant Sanctioned and Released: 1st Instalment = 19 Crore

Dated: - 04-07-2022

Sr. No.	Sources of Air Pollution as per City Action Plan	Percentage of grant designated	Proposals Prepared (Rs. In Lacs)		Progress		Likely date to achieve 100% completion	Targeted date to achieve 100% completion	Assessment by PPCB	Remarks
			Name of Work	Amount	Physical	Financial				
1	Control of Vehicular Emission	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
2	Control of Road Dust	100%	Supply of chemical based truck mounted water sprinkler machine for sprinkling on identified roads.	120	--	--	--	--		Under Financial vetting at CE
3			Purchase of Truck mounted mechanical Sweeping machines.	200	--	--	--	--		Under Financial Evaluation
4			Roadside parking earmarked by yellow line "No Parking" sign Boards installed	30	10%	0%	30-06-2022	25-12-2021		Work started

5			P/L of road marking thermostatic, Cat eye and sign board at various roads.	25	40%	0%	30-06-2022	26-02-2022		Ongoing and likely to be completed by 30-06-2022
6			Widening of road by laying BM & SDBC on Sher Shah Suri Road.	100	15%	0%	31-07-2022	25-02-2022		Work ongoing.
7			P/L BM & SDBC patch work at various places of Municipal Corporation, Amritsar. Part (A)	50	100%	30%	31-03-2022	10-11-2021		Completed
8			P/L BM & SDBC patch work at various places of Municipal Corporation, Amritsar. Part (B)	50	95%	0%	30-06-2022	10-11-2021		Ongoing likely to be completed by 30-06-2022

9			P/F 5ft. High grown up trees sampling and shrubs including 4 legged tree guards from Daburji to Nariangarh & Bhagatnwala Dump including two years AMC.	45	100%	30%	30-06-2022	26-04-2022		Completed
10			P/F 5ft. High grown up trees sampling and shrubs including 4 legged tree guard at various parks including three years AMC.	45	100%	70%	31-03-2022	10-02-2022		Completed
11			Repair of existing water fountain at Company Bagh.	42	10%	0%	30-06-2022			Ongoing likely to be completed by 30-06-2022

12			Repair of existing water fountain at Goal Bagh.	15	--	--	--	--		Estimate Under Preparation due to changes in site
13			Repair of existing water fountain at Arya Samaj Bagh.	5	--	--	--	--		Estimate Under Preparation due to changes in site
14			Repair of existing water fountain at Katra Moti Ram Bagh.	10	--	--	--	--		Estimate Under Preparation due to changes in site
15			Repair of existing water fountain at Shivaji Park.	8	--	--	--	--		Estimate Under Preparation due to changes in site
16			P/L GSB, WMM, BM&SDBC at Dairy complex road.	170	--	--	--	--		Under 46 cr. Road development project, Pending for F&CC approval.
17			P/L GSB, WMM, BM&SDBC at Jagoana Road, Ram Tirath Road.	133	40%	0%	31-05-2022	26-03-2022		Ongoing likely to be completed by 31-05-2022

18			P/L DBM & BC at Rani Ka Bagh main road.	90	--	--	--	--	--	Under 46 cr. Road development project, Pending for F&CC approval
19			P/L BM & SDBC at Lohgarh Chwnk to 22 No Phatak.	110	95%	40%	31-07-2022	08-04-2022		Ongoing likely to be completed by 31-07-2022
20			Widening of road with interlocking tiles both sides of Civil Hospital wali road.	65	--	--	--	--	--	Under 46 cr. Road development project, Pending for F&CC approval.
21			Widening of road with interlocking tiles Court Road from Ashoka Chowk to Rialto Chowk.	60	--	--	--	--	--	Under 46 cr. Road development project, Pending for F&CC approval.
22			Widening of road by laying interlocking tiles on sides of Kale Road and Modern Colony Road.	75	100%	60%	30-4-2022	31-02-2022		Completed
23			Construction of Gobar Gas Plant/ Gobar fuel Bricket for the disposal of the gobar etc. Gaoo	50	--	--	--	--	--	Under RFP and Site Not Feasible, due to Site

	Industrial Emission									
29	Control on Construction & Demolition activities	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
30	Control through Other Steps		Providing and installing CNG Based crematorium and development of Shamshan Ghat complete in all respect.	250	--	--	--	--	--	RFP has been prepared and will be submit for Technical Vetting
	Total									

City Level Nodal Officer
MC Amritsar

MUNICIPAL CORPORATION AMRITSAR

15th Finance Commission Grant for Ambient Air Quality Improvement
(Year 2020-21)

Grant Sanctioned and Released: 2nd Instalment = 19 Crore

Dated: - 04-07-2022

Sr. No.	Sources of Air Pollution as per City Action Plan	Percentage of grant designated	Proposals Prepared (Rs. In Lacs)		Progress		Likely date to achieve 100% completion	Targeted date to achieve 100% completion	Assessment by PPCB	Remarks
			Name of Work	Amount	Physical	Financial				
1	Control of Vehicular Emission									
2	Control of Road Dust		Construction/ Development of New Park near Zone no-6 Company bagh.	50.00	40%	33%	31-07-2022	31-3-2022		Work ongoing
			Dev. of Park in Dhakka Colony ward no. 1	12.00						Under Tendering Process
			Dev. of Park Gobar Gas Plant Wali, Ghanpur Road	9.50						Tender has been called and Same will be open on 26/07/2022
			Dev. of Various Parks in Ward. 79 ,81, 82 ,84 and Hargobind Avenue	46.20						
			Widening and const. of Footpath on both side of Taylor Road	100.00						Tender has been called and Same will be open on 26/07/2022
			Re-Carpeting/Strengthening of	700.00	--	--	--	--	--	Under 46 cr.

			main roads of the MC Amritsar							Road development project, Pending for F&CC approval.
			Purchase of road rollers for carrying out compaction/Patch work of the roads	50.00	--	--	--	--	--	Tender Recalled
			Purchase of machinery for loading/removal of C&D Waste from road side.	125	--	--	--	--	--	Estimate pending Under Technical Vetting at Head office
			Development of Park in Greenland colony opposite Escort Hospital.	100.00	5%	--	28-08-2022	28-08-2022	--	Just started
			Widening of Mahakali Mandir road adjoining 88" road.	70.00	5%	--	28-08-2022	28-08-2022	--	just started
			Re-conditioning and development of various streets of Jujhar singh Avenue of ward no. 5 and re-conditioning and development of various streets of Guru Amardas Avenue of Ward no. 3	97.80	5%	--	24-08-2022	24-08-2022	--	just started
			P/L Interlocking paver block in gali Mann Wali and Gali Sabi Wali, Hameedpura ward no.84 and	36.33	90%		31-7-2022	4-4-2022		Ongoing

4	Control of Industrial Emission			NIL	NIL	NIL	NIL	NIL	NIL	
5	Control on Construction & Demolition activities		Providing and installing CNG Based crematorium and development of Shamshan Ghat complete in all respect.	250	--	--	--	--	--	RFP has been prepared and will be submit for Technical Vetting
6	Control through Other Steps									
	Total									

City Level Nodal Officer
MC Amritsar

MUNICIPAL CORPORATION AMRITSAR
15th Finance Commission Grant for Ambient Air Quality Improvement
(Year 2021-22)

Grant Sanctioned and Released: 1st Instalment = 14.25 Crore

Dated:- 04-07-2022

Sr. No.	Sources of Air Pollution as per City Action Plan	Percentage of grant designated	Proposals Prepared (Rs. In Lacs)		Progress		Likely date to achieve 100% completion	Targeted date to achieve 100% completion	Assessment by PPCB	Remarks
			Name of Work	Amount	Physical	Financial				
1	Control of Vehicular Emission									
2.1	Control of Road Dust		P/L R.M.C. M-30 Flooring and construction of road gully chamber near Satnam kanda opp. Dana mandi (Kaccha to Pucca)	49.92						Tender has been called and Same will be open on 26/07/2022
2.2			P/L R.M.C. M-30 Flooring and construction of road gully chamber in various streets in abadi Fatah Singh colony (Kaccha to Pucca)	49.93						Tender has been called and Same will be open on 26/07/2022
2.3			Construction of road Abadi Shiv Colony and Anand Vihar	48.95						Tender has been called and Same will be open on 26/07/2022
2.4			P/L RMC & interlocking tiles in street near Maha Kali Mandir	49.60						Tender has been called and Same will be open on 26/07/2022

2.5			Providing & Laying RMC & interlocking tiles in balance streets of Abadi Indra Colony	49.90						Tender has been called and Same will be open on 26/07/2022
2.6			Construction of road Abadi Karan Vihar (Part A)	49.75						Tender has been called and Same will be open on 26/07/2022
2.7			P/L RMC in different streetS of Baba Shri Chand Avenue Part (A)	48.90						Tender has been called and Same will be open on 26/07/2022
2.8			Construction of Main Road Abadi Green Land.	49.50						Tender has been called and Same will be open on 26/07/2022
2.9			P/L Laying RMC & interlocking tiles in streets of Himmat Singh Avenue.	49.80						Tender has been called and Same will be open on 26/07/2022
2.10			P/L RMC & interlocking tiles in streetS of Green Land	49.95						Tender has been called and Same will be open on 26/07/2022
2.11			Widening of road with interlocking tiles in various area of Green Land.	48.90						Tender has been called and Same will be open on 26/07/2022

2.12			P/L RMC m-30 in balance portion Bhagtan wala Dump to brick batha	48.70						Tender has been called and Same will be open on 26/07/2022
2.13			P/L of RMC M-20 Backside Maqboolpura Ward no.30	22.00						Tender has been called and Same will be open on 26/07/2022
2.14			P/Laying interlocking tile 100 mm thick widening portion both side Gilwali Gate to Railway Line and Police chowki to Peera Dargha ward no-40 & 65	49.00						Tender has been called and Same will be open on 26/07/2022
2.15			Development of balance portion of parts opp. Ramashram school on Nalla	50						Tender has been called and Same will be open on 26/07/2022
2.16			Development of parks in ward no. 37 , 38 and 36	50						Work Approved by house and tender will call Shortly
2.17			Construction of Park in BSUP Flats.	25.00						Tender has been called and Same will be open on 26/07/2022
2.18			P/l 80 mm thick interlocking tiles in widening portion in main road Fatah singh colony (part-A)	49.96						Tender has been called and Same will be open on 26/07/2022
2.19			P/L 80 mm thick interlocking tiles in widening portion in main road Fatah singh colony (part-	49.90						Tender has been called and Same will

			B)							be open on 26/07/2022
2.20			P/L 80mm interlocking tile widening portion of Village Rasoolpur Kallar to BSUP Flats.	45.00						Tender has been called and Same will be open on 26/07/2022
2.21			P/L 80mm interlocking tile widening portion of Sultanwind Road.	40.00						Tender has been called and Same will be open on 26/07/2022
2.22			P/L Interlocking Tile Kaccha Portion of Plot No.11 to Plot No.30 Focal Point.	35.00						Tender has been called and Same will be open on 26/07/2022
2.23			P/L interlocking tile 80mm thick of Tubewell to Dharam Kanda Focal Point.	30.00						Tender has been called and Same will be open on 26/07/2022
2.24			P/L Interlocking paver blocks on various streets of Ward No 73	49.80						Tender has been called and Same will be open on 26/07/2022
2.25			Widening of road by laying interlocking tiles on Nimla Mill road and Nariangarh road	38.50						Tender has been called and Same will be open on 26/07/2022
2.26			P/L interlocking tiles in different streets of ward no. 78.	18.00						Tender has been called and Same will be open on 26/07/2022
2.27			P/L interlocking tiles in different	19.50						Tender has

			streets of ward no. 82.							been called and Same will be open on 26/07/2022
2.28			P/L Interlocking paver blocks on various streets of Ward No 85	48.75						Tender has been called and Same will be open on 26/07/2022
2.29			P/L interlocking tiles at various streets of ward no. 5	47.50						Tender has been called and Same will be open on 26/07/2022
2.30			P/L Paver block at street near resi. Of Naresh Sharma of ward No. 3	20.20						Tender has been called and Same will be open on 26/07/2022
2.31			P/L 80 mm thick interlocking paver block at various streets of Guru Amar Dass Avenue, Friends Avenue and Preet Vihar, ward no. 3.	49.60						Tender has been called and Same will be open on 26/07/2022
2.32			P/L 80 mm thick interlocking tiles in widening portion in fatahpur (part-A)	49.89						Tender has been called and Same will be open on 26/07/2022
2.33			P/L 80 mm thick interlocking tiles in widening portion in village fatahpur (part-B)	49.80						Tender has been called and Same will be open on 26/07/2022
2.34			P/L of RMC & interlocking tiles area Baba Shri Chand Avenue (Part B)	49.85						Tender has been called and Same will be open on

										26/07/2022
2.35			Widening of road with interlocking tiles in Dosanda Singh road	49.70						Tender has been called and Same will be open on 26/07/2022
2.36			P/L interlocking tiles & RMC in different street of Baba Shri Chand Avenue (B)	49.85						Tender has been called and Same will be open on 26/07/2022
2.37			P/Laying interlocking tile 100 mm thick widening portion both side dana mandi bhagtan wala to petrol pump main road	49.50						Tender has been called and Same will be open on 26/07/2022
2.38			P/Laying interlocking tile 100 mm thick widening portion both side main road Kanda to Bhagtan wala Dump road	49.30						Tender has been called and Same will be open on 26/07/2022
2.39			P/L interlocking tile 80mm road widening G.T road near Ram Talai ward no.30	49.75						Tender has been called and Same will be open on 26/07/2022
2.40			Widening of roads with interlocking tiles in Mustfabad Ganda Nala Wala Road.	49.85						Tender has been called and Same will be open on 26/07/2022
2.41			Widening of road with interlocking tiles in 27' road	49.88						Tender has been called and Same will be open on 26/07/2022
2.42			Widening of Existing Road to Police Station & Focal Point.	42.00						Tender has been called

											and Same will be open on 26/07/2022
3	Control on Burning of Garbage and Biomass										
4	Control of Industrial Emission										
5	Control on Construction & Demolition activities										
6	Control through Other Steps										
	Total										

City Level Nodal Officer
MC Amritsar