

## **Status of Amritsar Sewerage Project Under JICA**

The project for laying sewer lines, setting up of STPs and providing house connections has been sanctioned under JBIC ODA loan-2006 and final loan agreement between GOI and JBIC has been signed on 30-03-2007.

### **Total Scope of Work**

<i><b>Sr. No</b></i>	<i><b>Detail of Work</b></i>	<i><b>South Zone</b></i>	<i><b>North Zone</b></i>	<i><b>Total</b></i>
1.	Construction of Sewers	149.00 Kms.	312.00 Kms.	461.00 Kms.
2.	House Connections	17500 Nos.	27500 Nos.	45000 Nos.
3.	Sewage Treatment Plant On ASP Technology	1 No. (95 MLD Capacity)	1 No. (95 MLD Capacity)	2 Nos. (95 MLD Capacity each)

**Work for construction of South Zone and North Zone Sewers is in progress as under:-**

<b>Zone</b>	<b>Scope</b>	<b>Date of Start</b>	<b>Achievement</b>	<b>Likely Date of Completion</b>
South Zone	149.00 Kms	01.06.2011	47 Kms (32%)	31.12.2013
North Zone	312.00 Kms	12.03.2012	12 Kms. (4%)	31.03.2014

- Land for STP's of South and North Zone 38 acres each has already been acquired and is in possession of Punjab Water Supply & Sewerage Board.
- The last date of receipt of bids from pre-qualified bidders for construction of STP's on both sides is 18-09-2012. The work of both STP's will likely be allotted by October 2012 and completed (Constructed & Stabilized) by October 2014.

**At present Sewage of the North Zone side is being pumped out through temporary disposal works into the Tung Dhab Drain as below.**

<b>Sr. No.</b>	<b>Name of Disposal</b>	<b>Sew. Zone</b>	<b>Discharge (MLD)</b>	<b>Industrial (MLD)</b>	<b>Destination</b>	<b>Remarks</b>
1	Maqbool Road	<b>N O R T H</b>			MCA Sewer	Estimated on the basis of pump running
2	Bye-Pass Road Ranjit Avenue (Under PUDA)		0.5		Tung Dhab Drain	
3	Mahallan		59.83		Tung Dhab Drain	Called Ram Tirath Road
4	Majitha Road		18.76		Tung Dhab Drain	PPCB
5	Batala Road		12.39	0.75		
6	Textile T/D Work Pumping Station (Mohini Park)				MCA Sewer	Flow cumulative at Mahallan
7	Hukam Singh Road		14.27		MCA Sewer	
8	Indira Colony (Majitha Road)		0.5		Tung Dhab Drain	Estimated on the basis of pump running
	<b>Total North</b>		<b>91.98</b>	<b>0.75</b>		

After completion of JICA Assisted Amritsar Sewerage Project, the above mentioned Temporary disposal work will be eliminated and domestic Sewage will be disposed after treatment of effluent by installation of 95 MLD capacity Sewage Treatment Plant at Ghausabad on ASP technology.

Executive Engineer  
Pb. W/S & Sewerage Division,  
Amritsar.